

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Resource Names	Feb 9, '25	Feb 16, '25	Feb 23, '25
1	🔧	Lakes Hwy 2025 Roadway Improvements	152 days	Thu 2/6/25	Fri 9/5/25			T	F	S
2	🔧	Project Award	1 day	Thu 2/6/25	Thu 2/6/25			S	M	T
3	🔧	Seasons Traffic Control		Thu 5/8/25			Inland Traffic	T	W	T
4	🔧	Tree Farm Traffic Control		Fri 5/16/25			Inland Traffic	F	S	M
5	🔧	Diagonal Traffic Control		Mon 5/12/25			Inland Traffic	T	W	T
6	🔧	Pope Rd Traffic Control		Mon 8/18/25			Inland Traffic	F	S	M
7	🔧	Seasons Rd	8 days	Mon 5/12/25	Wed 5/21/25			T	W	T
8	🔧	Approach and Butt joint milling	1 day	Mon 5/12/25	Mon 5/12/25	2FS+66 days	ICA & Ground Up	S	M	T
9	🔧	Asphalt Repair	1 day	Tue 5/13/25	Tue 5/13/25	8	ICA	F	S	M
10	🔧	Overlay paving	3 days	Wed 5/14/25	Fri 5/16/25	9	ICA	T	W	T
11	🔧	Approaches	1 day	Mon 5/19/25	Mon 5/19/25	10	ICA	F	S	M
12	🔧	Shouldering	1 day	Tue 5/20/25	Tue 5/20/25	11	ICA	T	W	T
13	🔧	Pavement Markings	1 day	Wed 5/21/25	Wed 5/21/25	12	RPI	F	S	M
14	🔧	Tree Farm	8 days	Wed 5/21/25	Fri 5/30/25			T	W	T
15	🔧	Approach and Butt joint milling	1 day	Wed 5/21/25	Wed 5/21/25	2FS+73 days	ICA & Ground Up	F	S	M
16	🔧	Asphalt Repair	1 day	Thu 5/22/25	Thu 5/22/25	15	ICA	T	W	T
17	🔧	Overlay paving	2 days	Fri 5/23/25	Mon 5/26/25	16	ICA	F	S	M
18	🔧	Approaches	2 days	Tue 5/27/25	Wed 5/28/25	17	ICA	T	W	T
19	🔧	Shouldering	2 days	Thu 5/29/25	Fri 5/30/25	18	ICA	F	S	M
20	🔧	Diagonal Rd	65 days	Mon 6/2/25	Fri 8/29/25			T	W	T
21	🔧	Milling	2 days	Mon 6/2/25	Tue 6/3/25	19	Ground Up	F	S	M
22	🔧	Remove existing and add temp mailboxes	1 day	Mon 6/2/25	Mon 6/2/25	19	RPI	T	W	T
23	🔧	Clearing and Grubbing	5 days	Wed 6/4/25	Tue 6/10/25	21	Terra	F	S	M
24	🔧	Roadway & Shoulder Excavation	30 days	Wed 6/11/25	Tue 7/22/25	23	Terra	T	W	T
25	🔧	Borrow and Embankment	10 days	Wed 6/18/25	Tue 7/1/25	21FS+10 days	Terra	F	S	M
26	🔧	Ballast	10 days	Wed 7/23/25	Tue 8/5/25	24	ICA	T	W	T
27	🔧	Base rock	7 days	Wed 8/6/25	Thu 8/14/25	26	ICA	F	S	M
28	🔧	Paving	3 days	Fri 8/15/25	Tue 8/19/25	27	ICA	T	W	T
29	🔧	Approaches and mailbox turnout	3 days	Wed 8/20/25	Fri 8/22/25	28	ICA	F	S	M
30	🔧	Shouldering	2 days	Mon 8/25/25	Tue 8/26/25	29	ICA	T	W	T
31	🔧	Hydroseeding	2 days	Wed 8/6/25	Thu 8/7/25	26	SSEC	F	S	M
32	🔧	Striping	3 days	Wed 8/27/25	Fri 8/29/25	30	RPI	T	W	T
33	🔧	Permanent Mailboxes	2 days	Wed 8/27/25	Thu 8/28/25	30	RPI	F	S	M
34	🔧	Pope Rd	8 days	Wed 8/27/25	Fri 9/5/25			T	W	T
35	🔧	Excavation & mailbox removal	2 days	Wed 8/27/25	Thu 8/28/25	30	Terra	F	S	M
36	🔧	Soft Spot Repair	1 day	Wed 8/27/25	Wed 8/27/25	30	Terra	T	W	T
37	🔧	Borrow and Embankment	1 day	Thu 8/28/25	Thu 8/28/25	36	Terra	F	S	M
38	🔧	Ballast	1 day	Fri 8/29/25	Fri 8/29/25	37	ICA	T	W	T



Task Mode		Task Name	Duration	Start	Finish	Predecessors	Resource Names	Feb 9, '25Feb 16, '25Feb 23, '25 T F S S M T W T F S S M T W T F									
39		Base rock for approaches and sliver	1 day	Mon 9/1/25	Mon 9/1/25	38	ICA										
40		Paving on Widening	1 day	Tue 9/2/25	Tue 9/2/25	39	ICA										
41		Approach paving	1 day	Tue 9/2/25	Tue 9/2/25	39	ICA										
42		Shouldering	1 day	Wed 9/3/25	Wed 9/3/25	41	ICA										
43		Striping	1 day	Thu 9/4/25	Thu 9/4/25	42	RPI										
44		Permanent mailboxes	1 day	Fri 9/5/25	Fri 9/5/25	43	RPI										

Project: Lakes Hwy 2025 Date: Fri 3/7/25		Task	Project Summary	Manual Task	Start-only	Deadline
Split		Inactive Task	Inactive Task	Duration-only	Finish-only	Progress
Milestone		Inactive Milestone	Manual Summary Rollup	Manual Summary	External Tasks	Manual Progress
Summary		Inactive Summary	Manual Summary	External Milestone		

Page 2